



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: NOVEMBER 12, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY NOVEMBER 12, 2018 THROUGH SUNDAY, NOVEMBER 25, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 10/29/18 THROUGH 11/11/18

- a. Rain garden tanks; watermain tie in; electrical foundations and overhead work; curb installation at 12th Street.
- b. Sidewalk installation for ADA ramps at 8th and 9th Streets.
- c. Microgrid from 12th to 14th Street. This work is ongoing.
- d. Drainage at 11th Street. This work is ongoing.
- e. Regulatory signage installation from 5th to 11th Street. This work is ongoing.
- f. Striping from 8th to 11th Streets.
- g. Electrical foundations and overhead work at 13th Street.
- h. Water insertion valves at 14th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 11/12/18 THROUGH 11/25/18

- a. Drainage at 11th Street.
- b. Fire hydrant, sidewalk installations at 12th Street.
- c. Electrical work from 8th to 10th Streets and 12th and 13th Streets.
- d. Watermain tie ins at 11th and 14th Streets.
- e. Regulatory signage installation from 5th to 11th Streets.
- f. Microgrid installation from 11th to 14th Streets.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion was September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.

4. OTHER COMMENTS

- a. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>