



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** FEBRUARY 27, 2017  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY, FEBRUARY 27, 2017 THROUGH SUNDAY, MARCH 12, 2017

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 2/13/17 THROUGH 2/26/17

- a. Construction Layout is ongoing.
- b. Test Pits were completed from Newark Street through the intersection of 10<sup>th</sup> and Washington
- c. SUEZ began working to install water main valves at Observer and Washington.
- d. SUEZ responded to and completed a watermain repair on the 16" main at 2<sup>nd</sup> and Washington.

#### 2. ITEMS TO BE ACCOMPLISHED IN THE NEXT 2 WEEKS- 2/27/17 THROUGH 3/12/17

- a. Construction Test Pits will continue through next week. The watermain and insertion valve work is currently scheduled to commence 3/2/17 and continue for the duration of this two-week period.
- b. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The Notice to Proceed was issued on December 1, 2016. The Contractor will have 550 calendar days from the Notice to Proceed to complete all work which is by June 4, 2018, and 365 calendar days from Notice to Proceed, to complete all work contemplated from Observer Highway to 8<sup>th</sup> Street which is by December 1, 2017.
- b. Construction Layout and Test Pits will occur within the two-week period of 2/13/17 through 2/26/17.



#### 4. OTHER COMMENTS

- a. For routine updates you can also subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

