



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: AUGUST 14, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, AUGUST 14, 2017 THROUGH SUNDAY, AUGUST 27, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 7/31/17 THROUGH 8/13/17

- a. Construction Layout is ongoing.
- b. Water services work from 4th to 5th Street.
- c. Water main crossing at 3rd street intersection.
- d. Microgrid conduit & lateral installation from 3rd to 4th Street.
- e. Removal of existing curbs and preparation for new curbs at Newark, 1st and 7th Street intersections.
- f. Sidewalks and ADA ramps at Newark and 1st Street intersections.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 8/14/17 THROUGH 8/27/17

- a. Water service installation from 5th to 6th Street.
- b. Water main installation at 4th and 5th Street intersections.
- c. Microgrid installation from 4th to 5th Street.
- d. Saw cutting and removal of existing curbs and preparation for new curbs at 3rd Street intersection.
- e. Drainage installation at 3rd, 4th and 7th Street intersections.
- f. Installation of foundations for PSE&G lighting at 1st and 7th Street intersections.
- g. Sidewalks and ADA ramps at Newark, 1st, 2nd and 7th Street intersections.
- h. Saw cutting, layout, and installation of mainline and conduit will continue for the microgrid from 4th to 5th Street.
- i. Electrical crossing installation at Newark 1st and 7th Street intersections.
- j. Flushing of the main may occur for service installation. The water main flushing is necessary to dechlorinate and remove any trapped air prior to pressure testing.
- k. Construction layout will continue as necessary to provide the locations of proposed work.



3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8th Street must be completed by January 20, 2018.
- c. Water services, microgrid, saw cutting, flushing of main, drainage, light foundations, and the curbing is targeted to occur within the two-week period of 8/14/17 through 8/27/17.
- d. Crews will be working on Saturdays for the foreseeable future.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

