



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** NOVEMBER 13, 2017  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY, NOVEMBER 13, 2017 THROUGH SUNDAY, NOVEMBER 26, 2017

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 10/30/17 THROUGH 11/12/17

- a. Sidewalk installed at Northeast and Southeast corners of 2<sup>nd</sup> Street intersection.
- b. Drainage installed at Northwest corner of 3<sup>rd</sup> Street intersection.
- c. Underground storage tank removed at 3<sup>rd</sup> Street.
- d. Water main tie-ins completed at 5<sup>th</sup> and 6<sup>th</sup> Streets.
- e. Electrical conduit and concrete curb installed at 3<sup>rd</sup> Street.
- f. Punchlist items from Observer to 3<sup>rd</sup> street.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 11/13/17 THROUGH 11/26/17

- a. Prepare subgrade and install curb and sidewalks at 3<sup>rd</sup> and 4<sup>th</sup> Streets.
- b. Services from 6<sup>th</sup> to 7<sup>th</sup> Streets, and watermain connection on 16" main at 4<sup>th</sup> Street.
- c. In order to avoid disruption of water service in the daytime, there will be night construction on the 16" water main at 4<sup>th</sup> street starting at 2AM on November 15, 2017. Please note all preparation work for the main will occur prior, in the daytime on the November 14, 2017, in order to minimize noise during the night construction that will start at 2AM. This is an isolated instance of night work to avoid water disruption during peak hours.
- d. Remove and reset ADA ramps and lighting foundations and repour sidewalk at 1<sup>st</sup> Street intersection.
- e. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Curb, sidewalk, watermain, and services are targeted to occur within the two-week period of 11/13/17 through 11/26/17.

**4. OTHER COMMENTS**

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
  
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>