



## WASHINGTON STREET BI-WEEKLY STATUS REPORT

---

### MEMORANDUM

---

**DATE:** DECEMBER 11, 2017  
**TO:** STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT  
**FROM:** THE WASHINGTON STREET PROJECT TEAM  
**SUBJECT:** BIWEEKLY PROGRESS REPORT FOR:  
MONDAY DECEMBER 11, 2017 THROUGH SUNDAY, DECEMBER 24, 2017

---

#### 1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 11/27/17 THROUGH 12/10/17

- a. Curb and sidewalk were installed at 1<sup>st</sup> and 3<sup>rd</sup> Streets
- b. Crosswalk pavers and granite removed at 2<sup>nd</sup> Street.
- c. Drainage was installed at 3<sup>rd</sup> and 4<sup>th</sup> Streets.
- d. Water Services were installed from 6<sup>th</sup> to 7<sup>th</sup> Streets.
- e. Milling and paving were completed from Observer to 1<sup>st</sup> Street.
- f. Electrical installations were installed at 3<sup>rd</sup> and 4<sup>th</sup> Streets.
- g. Insertion valves installed at 7<sup>th</sup>, 8<sup>th</sup> and 10<sup>th</sup> Streets.
- h. Punchlist items completed from Observer to 1<sup>st</sup> Street.

#### 2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 12/11/17 THROUGH 12/24/17

- a. Rain garden installation at 4<sup>th</sup> Street.
- b. Insertion valves for 6" and 16" mains at 11<sup>th</sup> Street.
- c. Watermain connections at 6<sup>th</sup> and 7<sup>th</sup> Streets.
- d. Curb and sidewalk installation at Northwest corner of 3<sup>rd</sup> Street.
- e. Electrical crossings at 4<sup>th</sup> Street.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

#### 3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Sidewalk, watermain and services are targeted to occur within the two-week period of 12/11/17 through 12/24/17.

#### 4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
  - i. Initial Notice
    - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
  - ii. Interruption Notice
    - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
    - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
    - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

