



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: FEBRUARY 5, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY FEBRUARY 5, 2018 THROUGH SUNDAY, FEBRUARY 18, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 1/22/18 THROUGH 2/4/18

- a. Traffic signal work is ongoing at 2nd, 3rd, on northeast corner of 4th, and on 7th Streets.
- b. Sidewalk installation is ongoing at 4th Street.
- c. Drainage and electrical work are ongoing at 4th Street.
- d. Test pits were completed at 8th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 2/5/18 THROUGH 2/18/18

- a. Electrical work for traffic signals from Newark to 1st Street and on 7th Street.
- b. Curb and sidewalk installation at 4th Street.
- c. Drainage work 5th Street.
- d. Water services from 7th to 8th Street.
- e. Water main tie-ins at 7th and 8th Streets.
- f. Test pits at 8th, 9th, 10th and 11th Streets.
- g. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.
- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Traffic signals, curb, sidewalk, drainage, water main tie-ins, water services and test pits are targeted to occur within the two-week period of 2/5/18 through 2/18/18.



4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided

- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

