



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MARCH 19, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY MARCH 19, 2018 THROUGH SUNDAY, APRIL 1, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 3/5/18 THROUGH 3/18/18

- a. Electrical work for traffic signals was performed at 1st, 3rd, 4th and 7th Street.
- b. Crosswalk work was performed at 3rd Street.
- c. Drainage work at 5th and 6th Street. Work to continue at 5th Street.
- d. Water main tie-ins at 4th Street and 8th Street.
- e. Insertion valves at 8th and 10th Street.
- f. Microgrid work between 13th and at 14th Street.
- g. Test pits at 12th Street.
- h. Punchlist work was performed at Newark and 12th Streets.
- i. Trenches were excavated and plated at various locations for future work.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 3/19/18 THROUGH 4/1/18

- a. Crosswalk work at 3rd, 4th and 5th Street.
- b. Drainage work continuing at 5th Street.
- c. Punchlist items from 1st to 5th Street.
- d. Water main tie-ins at 6th and 7th Streets.
- e. Hydrant installation at 8th Street.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. At the February 7, 2018 Council Meeting an additional project extension of 29 days was approved which equates to the number of days the project was shut down. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by August 21, 2018.
- c. Crosswalks, drainage, punchlist items, water main tie-ins and hydrant installation are targeted to occur within the two-week period of 3/19/18 through 4/1/18.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>