



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: NOVEMBER 26, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, NOVEMBER 26, 2018 THROUGH SUNDAY, DECEMBER 9, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 11/12/18 THROUGH 11/25/18

- a. Drainage at 11th Street.
- b. Fire hydrant, sidewalk installations at 12th and 13th Streets.
- c. Electrical work from 8th to 10th Streets and 12th and 13th Streets.
- d. Watermain tie in at 11th Street.
- e. Microgrid installation from 11th to 14th Streets.
- f. Rain Garden fence installations at 9th and 10th.
- g. Traffic regulatory signage from 9th to 10th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS - 11/26/18 THROUGH 12/9/18

- a. Drainage at 11th and 13th Streets.
- b. Punchlist from 10th to 12th Streets.
- c. Sidewalk at 12th Street.
- d. Watermain tie in at 14th Street.
- e. Microgrid at 13th and 14th Streets.
- f. Overhead electrical work at 12th Street.
- g. Traffic striping and markings from Observer to 10th Street.
- h. Hydrant installations from 10th to 14th Street.
- i. Curb work at 14th Street.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion was September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.

4. OTHER COMMENTS

- a. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>