



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MAY 22, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, MAY 22, 2017 THROUGH SUNDAY, JUNE 4, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 5/8/17 THROUGH 5/21/17

- a. Construction Layout is ongoing.
- b. Water services were installed from Observer to Newark.
- c. Water services commenced from Newark to 2nd.
- d. Fire Hydrants were installed from 2nd to 4th, and 7th to 9th.
- e. Saw cutting for the water main was completed from 6th to 7th for 8" water main, and 1st to 3rd for upcoming water service and fire suppression connections.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 5/22/17 THROUGH 6/4/17

- a. Water service installation will continue from 1st to 4th Street.
- b. Saw cutting will continue for services from 3rd to 5th Street.
- c. Installation of 8" water main at 4th, 6th & 7th Street intersections.
- d. Saw cutting, layout, and installation of structures will commence for the microgrid from Observer to Newark.
- e. Flushing of the main may occur for service installation. The water main flushing is necessary to dechlorinate and remove any trapped air prior to pressure testing.
- f. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018, additionally, all work contemplated from Observer Highway to 8th Street must be completed by January 20, 2018.
- c. Watermain, saw cutting, flushing of main, and the installation of Water Services is targeted to occur within the two-week period of 5/22/17 through 6/4/17.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017 all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided

- b. Additionally routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

