



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: NOVEMBER 27, 2017
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY, NOVEMBER 27, 2017 THROUGH SUNDAY, DECEMBER 10, 2017

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 11/13/17 THROUGH 11/26/17

- a. Curb and sidewalk was installed at 3rd Street.
- b. Drainage was installed at 3rd Street.
- c. Water Services were installed from 6th to 7th Streets, and the watermain connection was completed on 16" main at 4th Street.
- d. Electrical installations were installed from 3rd to 4th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 11/27/17 THROUGH 12/10/17

- a. Punchlist items at 1st street intersection.
- b. Microgrid manhole modification at Newark Street.
- c. Microgrid wire lateral installations at Newark, 1st, 2nd and 3rd Streets.
- d. Excavation for rain gardens at 4th Street.
- e. Reset manholes and valves to prep for paving.
- f. Mill and pave to 4th Street.
- g. Services from 6th to 7th Streets, and watermain connection on 6", 8" and 12" mains at 6th and 7th Streets.
- h. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by July 24, 2018.
- c. Sidewalk, microgrid, paving, watermain and services are targeted to occur within the two-week period of 11/27/17 through 12/10/17.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

