



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: MAY 29, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY MAY 28, 2018 THROUGH SUNDAY, JUNE 10, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 5/14/18 THROUGH 5/27/18

- a. Sidewalk installation at 5th and 6th Street. This work is ongoing.
- b. Signal foundations and Microgrid installation at 5th and 6th Streets.
- c. Drainage work at 6th and 9th Streets.
- d. Saw-cutting for microgrid from 7th Street to 9th Street.
- e. Saw-cutting for watermain from 9th Street to 11th Street.
- f. Hydrant installations at 11th and 12th Street.
- g. Water main work from 11th to 14th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 5/28/18 THROUGH 6/10/18

- a. Existing traffic cabinet removals from Observer Hwy to 7th Street.
- b. Bike lane markings from Observer Hwy to 3rd Street.
- c. Bus stop markings at Newark & Washington Street and 2nd & Washington Street.
- d. Sidewalk installation at 5th and 6th Street.
- e. Microgrid at 6th Street.
- f. Rain garden work at 6th Street.
- g. Drainage installations at 8th Street.
- h. Water services at 8th and 9th Streets.
- i. Water main work from 9th to 11th Street.
- j. Construction layout will continue as necessary to provide the locations of proposed work.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. At the April 5, 2017 Council Meeting a project extension of 60 days from Notice of Award was approved for the Contractor. At the February 7, 2018 Council Meeting an additional project extension of 29 days was approved which equates to the number of days the project was shut down. The Notice of Award was November 22, 2016.



- b. As a result of the extension, the Contractor must now complete all work on the Project by August 21, 2018.
- c. Traffic signal, pavement markings, sidewalk, microgrid, rain gardens, drainage, water services, and watermain are targeted to occur within the two-week period of 5/28/18 through 6/10/18.
- d. Crews will not work Monday 5/28/18 in observance of the Memorial Day Holiday.

4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided

- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>