



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: JULY 23, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY JULY 23, 2018 THROUGH SUNDAY, AUGUST 5, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 7/9/18 THROUGH 7/22/18

- a. Electrical work for signals at 5th and 6th Streets, and traffic signal foundation work at 8th Street.
- b. Concrete work at 7th and 8th Streets.
- c. Installation of traffic signage throughout project area.
- d. Drainage installation at 8th Street.
- e. Water services from 9th to 11th Street.
- f. Microgrid from 8th to 9th Streets.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 7/23/18 THROUGH 8/5/18

- a. Curb, sidewalk, and rain garden installation at 8th Street.
- b. Concrete work from 5th to 7th Streets.
- c. Microgrid at 8th Street.
- d. Up-lighting from 4th to 5th Streets.
- e. Water services from 10th to 11th Street.
- f. Rain garden installation at 3rd Street.
- g. Roadway milling, base repairs, and temporary striping from 5th to 8th Streets.
- h. Punchlist work from 5th to 8th Street in advance of paving.
- i. Roadway paving and final pavement striping from 5th to 8th Street.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion is September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.



4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided

- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

