



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: SEPTEMBER 4, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY SEPTEMBER 3, 2018 THROUGH SUNDAY, SEPTEMBER 16, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 8/20/18 THROUGH 9/2/18

- a. Drainage installation at 10th Street, this work is ongoing.
- b. Water services and watermain tie in from 8th to 9th Street.
- c. Curb work at 9th Street.
- d. Energization of traffic signals at 5th and 6th Streets.
- e. Installation of traffic signals at 8th Street.
- f. Microgrid installation from 8th to 10th Streets.
- g. Water services from 11th to 12th Streets.
- h. Installation of rain garden drainage and lighting at 9th Street.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 9/3/18 THROUGH 9/16/18

- a. Drainage installation at 10th Street.
- b. Fire services from 11th to 13th Streets.
- c. Rain garden installation at 9th Street.
- d. Striping from 5th to 7th Streets.
- e. Microgrid installation from 9th to 11th Streets.
- f. Sidewalk installation at 9th Street.
- g. Watermain tie in at 9th Street.
- h. Water services from 12th to 13th Streets.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion is September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project, making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.



4. OTHER COMMENTS

- a. Residents and businesses should be aware of the following means of notice for water service disruptions:
 - i. Initial Notice
 - a) On April 10, 2017, all property owners were mailed a notice from the City and SUEZ regarding water main work, service interruptions and lead services
 - ii. Interruption Notice
 - a) 72 hours prior to a service interruption, a notice is posted on the door (or handed to business/tenant/property owner) of each building with the anticipated date/time range
 - b) If access beyond the inside foyer door is not possible, notice will be posted in the foyer
 - c) Direct Communication - Inspection Staff and the contractor speak to the affected building (owner/tenant, business) before work begins or when someone is available to speak with; time of the interruption and reinstatement of the service is provided
- b. Additionally, routine updates of the blocks where water services connections are occurring are posted to Social Media Accounts. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>

