



WASHINGTON STREET BI-WEEKLY STATUS REPORT

MEMORANDUM

DATE: OCTOBER 29, 2018
TO: STAKEHOLDERS OF THE CITY OF HOBOKEN WASHINGTON STREET PROJECT
FROM: THE WASHINGTON STREET PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR:
MONDAY OCTOBER 29, 2018 THROUGH SUNDAY, NOVEMBER 11, 2018

1. ITEMS COMPLETED IN THE PAST 2 WEEKS - 10/15/18 THROUGH 10/28/18

- a. Drainage at 12th Street.
- b. Fire services from 12th to 14th Street.
- c. Punchlist work from 8th to 11th Streets, 12th to 14th Streets.
- d. Electrical and overhead traffic signal work at 10th Street.
- e. Light fixture painting from 8th to 14th Street.
- f. Microgrid from 11th to 13th Street. (Work is ongoing.)
- g. Watermain services, tie ins, and hydrant installation at 11th, 12th, 14th Streets. (work is ongoing.)
- h. Sidewalk and curb installation at 8th to 12th Street.
- i. Milling and paving from 8th to 11th Streets.

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS- 10/29/18 THROUGH 11/11/18

- a. Rain garden tanks; watermain tie in; electrical foundations and overhead work; curb and sidewalk installation at 12th Street.
- b. Striping from 8th to 11th Streets.
- c. Microgrid installation from 11th to 14th Streets.
- d. Drainage at 11th Street.
- e. Watermain tie in at 11th and 14th Streets.
- f. Electrical foundations and overhead work at 13th Street.
- g. Traffic signage installation from 5th to 11th Streets.

3. SCHEDULE STATUS/DELIVERABLE STATUS

- a. The current contractual date of completion was September 21, 2018. It should be noted that the project engineer estimates that at the current rate of construction, up to approximately 147 additional days may be required to fully complete the project,

making the new estimated date of completion February 2019. The City is continuing to explore options to expedite the completion of the project.

4. OTHER COMMENTS

- a. You can subscribe to Social Media accounts at the following links:

Twitter

<https://twitter.com/WashStProject>

Instagram

<https://www.instagram.com/washingtonstreetproject/>

Facebook

<https://www.facebook.com/WashingtonStreetProject/>